



**SOLID WASTE DEPARTMENT
COUNTY OF TULARE
AGENDA ITEM**

BOARD OF SUPERVISORS

KUYLER CROCKER
District One

PETE VANDER POEL
District Two

AMY SHUKLIAN
District Three

J. STEVEN WORTHLEY
District Four

MIKE ENNIS
District Five

AGENDA DATE: April 24, 2018-Revised

Public Hearing Required	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Scheduled Public Hearing w/Clerk	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Published Notice Required	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Advertised Published Notice	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Meet & Confer Required	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Electronic file(s) has been sent	Yes	<input checked="" type="checkbox"/>	N/A	<input type="checkbox"/>
Budget Transfer (Aud 308) attached	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Personnel Resolution attached	Yes	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Agreements are attached and signature line for Chairman is marked with tab(s)/flag(s)	Yes	<input checked="" type="checkbox"/>	N/A	<input type="checkbox"/>

CONTACT PERSON: Parveen Sandhu PHONE: (559) 624-7195

SUBJECT: Notice of Completion for Construction of Visalia Landfill Phase 3 Expansion

REQUEST(S):

That the Board of Supervisors:

1. Accept the work for the construction of the Visalia Landfill Phase 3 Expansion as complete by Wood Bros., Inc. of Lemoore, California; and
2. Authorize the Chairman to sign the Notice of Completion; and
3. Direct the Clerk of the Board to have the Notice of Completion recorded with the County Recorder.

SUMMARY:

This Notice of Completion is for the construction of the Visalia Landfill Phase 3 Expansion. This project was completed on schedule and within the allowed budget. The work was performed by Wood Bros., Inc. under Tulare County Agreement No. 28245.

This project was approved by your Board on June 6, 2017 (Resolution No. 2017-0421). The lowest responsive bid was submitted by Wood Bros., Inc. On August 8, 2017, your Board approved and awarded a contract to Wood Bros., Inc. of Clovis, California in the amount of \$4,264,779. Also, an allowance of 10% of the contract amount was authorized for contingencies (Resolution No. 2017-0647).

SUBJECT: Notice of Completion for Construction of Visalia Landfill Phase 3 Expansion

DATE: April 24, 2018

This project consisted of placing a double composite geosynthetic clay and plastic liner on approximately 12.4 acres of Waste Management Unit 2 with a leachate collection and removal system (LCRS), a soil landfill operations layer, access roads and related drainage features and appurtenances.

There were two Contract Change Orders (CCO's) written and approved for this project with a gross total cost of \$8,661.55. The first CCO required the filling, grading and smoothing of a one-half mile water conveyance ditch that was used for dust control, providing an additional safety cable for a submersible leachate pump, realigning an access road at the southeast corner of the project, eliminating Contract Pay Item No. 6 for Access Road on Engineered Fill while paying the contractor for materials already on-site for this pay item, a minor adjustment to the final pay quantity for Contract Pay Item No. 3 for Engineered Fill and allowing the Contractor to store 40 rolls of Geocomposite drainage materials on-site on behalf of their subcontractor, D&E Construction, for later use in constructing the next Phase of expansion. The second CCO was for providing and installing 100 feet of flush threaded PVC pipe into the secondary LCRS riser pipe which was inadvertently left off of the plans.

An allowance of 10% of the contract bid amount, or \$426,478, was authorized for contingencies at the time of project approval; setting the initial total approved contract amount at \$4,691,257.

The final cost to complete this project was \$4,129,100.14 which is 3.2% below the initial contract bid amount and 12% below the original project cost amount with contingencies.

This project has been completed in accordance with the plans and specifications and is now ready for acceptance by your Board.

FISCAL IMPACT/FINANCING:

There is no Net County cost to the General Fund.

Contract Bid Amount:	\$ 4,264,779.00
10% of amount authorized for Contingencies	\$ 426,478.00
Authorized Contract Bid Amount + Contingencies	\$ 4,691,257.00
Final Aggregate Cost of Contract Pay Items:	\$ 4,120,438.59
Final Aggregate Cost of Contract Change Orders:	\$ 8,661.55
Final Contract Cost:	\$ 4,129,100.14

This project was 100% funded through the Solid Waste Department Future Disposal Site Construction Reserve contained within the Solid Waste Enterprise Fund (Fund 045).

SUBJECT: Notice of Completion for Construction of Visalia Landfill Phase 3
Expansion

DATE: April 24, 2018

LINKAGE TO THE COUNTY OF TULARE STRATEGIC BUSINESS PLAN:

The requested action assists the County in its efforts to manage its natural resources in addition to providing for the health and safety of the general public through environmental protection.

ADMINISTRATIVE SIGN-OFF:

Scott Pfanstiel
Environmental Coordinator

cc: Auditor-Controller
County Counsel
County Administrative Office (2)

Attachment(s) Attachment – Notice of Completion

**BEFORE THE BOARD OF SUPERVISORS
COUNTY OF TULARE, STATE OF CALIFORNIA**

IN THE MATTER OF NOTICE OF)
COMPLETION FOR CONSTRUCTION OF) Resolution No. _____
VISALIA LANDFILL PHASE 3)
EXPANSION)

UPON MOTION OF SUPERVISOR _____, SECONDED BY
SUPERVISOR _____, THE FOLLOWING WAS ADOPTED BY THE
BOARD OF SUPERVISORS, AT AN OFFICIAL MEETING HELD APRIL 24, 2018, BY
THE FOLLOWING VOTE:

AYES:
NOES:
ABSTAIN:
ABSENT:

ATTEST: MICHAEL C. SPATA
COUNTY ADMINISTRATIVE OFFICER/
CLERK, BOARD OF SUPERVISORS

BY: _____
Deputy Clerk

* * * * *

1. Accepted the work for the construction of the Visalia Landfill Phase 3 Expansion as complete by Wood Bros., Inc. of Lemoore, California; and
2. Authorized the Chairman to sign the Notice of Completion; and
3. Directed the Clerk of the Board to have the Notice of Completion recorded with the County Recorder.

When recorded return to:
Clerk of the Board
County of Tulare
2800 West Burrel
Visalia, CA 93291

NOTICE OF COMPLETION

NOTICE IS HEREBY GIVEN THAT:

On the _____ day of _____, 2018, the Board of Supervisors of Tulare County (in Resolution Number _____) accepted as complete the work or improvement described in Tulare County Agreement Number 28245 as the Project entitled, Visalia Landfill Phase 3 Expansion.

The name of the Contractor for the work or improvement described in Tulare County Agreement Number 28245 is Wood Bros., Incorporated. The Contractor's address is PO Box 216, Lemoore, California 93245.

The undersigned affirms that he is authorized to execute this Notice of Completion for the County of Tulare, that he has read the foregoing Notice, knows the contents hereof and that the facts stated herein are true; that he executes this Notice on behalf of and pursuant to the authorization of the Board of Supervisors of the County of Tulare.

COUNTY OF TULARE
BOARD OF SUPERVISORS

Chairman of the Board

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

STATE OF CALIFORNIA)
) ss.
COUNTY OF TULARE)

Subscribed and sworn to (or affirmed) before me on this _____ day of _____, 2018, by _____, proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Date: _____

Notary Signature